# Bruhath Bengaluru Mahanagara Palike.

**Yalahanka Sattellite Town Sub Division, Bangalore-560064**

## Completion Report

**Work Record No**

| | | | | |
|---|---|---|---|---|
| Name of work:- | Improvements to roads and drains at Judicial layout, Someshwara Nagar, Chikkabommasandra and Allalasandra and surrounding areas in ward no:04 of Yelahanka New Town Sub Divisoin (Package No 05) | | | |
| 1) Sanctioned Estimate No. and Date : | | | | |
| 2) Name of Contractor | MSV Constructions Company | | | |
| 3) Time stipulated for completion of work | 6 months | | | |
| 4) Date of Commencement of Work | 21-09-2020. | | | |
| 5) Date of Completion of Work | 5/01/2021. | | | |
| M B No | | | | |
| Page No | | | | |
| 6) Name of the officer official incharge of the work | | | | |
| 1) Asst. Exe. Engineer | Sri Sachin. H. P | | | |
| 2) Asst. Engineer | Sri Ramasanjeevaiah | | | |
| Estimate Amount / Tender | Amount claimed asper actuals | Excess | Savings | Remarks |
| Rs 312,15135/- | 312150[illegible]/- | | 0135 - | |

1 Certified that the above work has been completed with in the stipulated time Sfioted in entrustment

2 Certified that above work has been executed satisfactorily

Ramasanjeevaiah

AE, Ward No:04
Yelahanka Satellite Town Sub Division
BBMP, Bangalore

Asst Executive Engineer
Yelahanka Satellite Town Sub Division
BBMP, Bangalore

Executive Engineer
Yelahanka Division
BBMP, Bangalore